

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX - Adilabad District - Package No. AP.IX 01 LB 02 -
"Construction of Bridge on R/f Wankidi (PWD road) to Sonapur in Adilabad District" - Granting Extension of Agreement Time upto 26-12-2012 for a period of 129 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2162

Dated: 03-12-2012.

Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/PMGSY/
Ph.IX-0102/ADB/EOAT/2011-12, Dt.06-10-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 26-12-2012 for a period of 129 days without Penalty in respect of the work "Construction of Bridge on R/f Wankidi (PWD road) to Sonapur in Adilabad District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to delay in approval of design, rainy season and Sakala Janula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR),Adilabad District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.